

FORTNIGHTLY UPDATE 02.12.2022

SAINT IGNATIUS COLLEGE | MACKILLOP SENIOR CENTRE



COMPLETED TASKS

- Slab pour to the North Ground floor
- Continued crane work for Precast panel installation of remaining Ground Floor
- Commencement of formwork
- Termite protection
- Pouring of Ground Floor concrete columns



Over the past fortnight, we completed our last pour to the North Ground floor slab. We have seen an improvement of weather over the past week, which has allowed us to comfortably transition into this zone with ease. We are also excited to share that with all Ground Floor pours now complete, works have commenced to the First Floor. Formwork is currently being assembled, which will prepare us for the next 2 pours on the first floor.

We welcome Caroline Andrus who has joined the Plan Group team as a Contract Administrator. She will be working closely on site to assist the team in ensuring all works are achieving a high quality execution, in a timely manner.

UPCOMING TASKS

- Complete 2 concrete pours to the First Floor including all reinforcement, Post tensioning works
- Backfill existing service trenches
- Waterproofing of Precast panels
- Backfill to South Ground Floor slab
- Removal of existing garden beds
- Demolition of 2 links to existing buildings

YOUR PROJECT TEAM



Alex Simpson
Project Manager



Paul Hunt
Site Manager



Adam McPhee
Site Foreman



Jacob Bunn
Contract Administrator



Caroline Andrus
Contract Administrator

For further enquiries, please email our project team below;
STIGS@PLANGROUP.COM.AU

